



March 1, 2019

Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

**Re: Atlantic Coast Pipeline, LLC & Dominion Energy Transmission, Inc.
Atlantic Coast Pipeline
Docket Nos. CP15-554-000 & CP15-554-001
Weekly Status Report (2/16/19 – 2/22/19)**

Dear Secretary Bose:

By Order dated October 13, 2017, the Federal Energy Regulatory Commission (“Commission” or FERC) authorized Atlantic Coast Pipeline, LLC (“Atlantic”) to construct and operate certain facilities that comprise the Atlantic Coast Pipeline (“Project”). *Atlantic Coast Pipeline, LLC* 161 FERC ¶ 61,042 and *order on rehearing*, 164 FERC ¶ 61,100 (2018) (collectively, the “Order”).

As required under Environmental Conditions 8, 9b, and 67 of Appendix A to the Order, Dominion Energy Transmission, Inc. (DETI or “Dominion Energy”), on behalf of Atlantic, hereby submits the weekly status report for the Project.

If you have any questions, please contact me at 866-319-3382.

Respectfully submitted,

/s/ *Colin J. Walthall*

Colin J. Walthall
Regulatory and Certificates Analyst

cc: Mr. Kevin Bowman, FERC

Enclosure

Order Condition No. 8 – Weekly Construction Status Report
Reporting Period of February 16, 2019 through February 22, 2019

A: Update on Federal Authorizations

Federal Authorizations required for the project and received to-date are tabulated in Appendix A.
 No new Federal Authorizations were received during the reporting period.

B: Construction Status

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 1-1 Harrison and Lewis Counties, WV	Continued stabilization of the Right-of-Way (ROW) and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Spread 1-2 Lewis and Upshur Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 2-1 Upshur and Randolph Counties, WV	Continued stabilization of the ROW and continued work in areas specified in the December 19, 2018 and February 11, 2019 filings (Accession Nos. 20190110-3043 & 20190211-5105). Continue monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 and February 11, 2019 filings (Accession Nos. 20190110-3043 & 20190211-5105). Continue monitoring and maintaining E&S controls.
Spread 2-2 Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 2A Randolph County, WV	Continued stabilization of the ROW and continued work in areas specified in the December 19, 2018 and February 11, 2019 filings (Accession Nos. 20190110-3043 & 20190211-5105). Continue monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 and February 11, 2019 filings (Accession Nos. 20190110-3043 & 20190211-5105). Continue monitoring and maintaining E&S controls.
Spread 3 Randolph and Pocahontas Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 3A Pocahontas County, WV and Highland County, VA	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 4 Highland and Bath Counties, VA	None.	None.
Spread 4A Bath and Augusta Counties, VA	Continued monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).	Continue monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).
Spread 5 Augusta and Nelson Counties, VA	None.	None.
Spread 5A Augusta and Nelson Counties, VA	Continued monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).	Continue monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).
Spread 5B Nelson Counties, VA	None.	None.
Spread 6 Nelson, Buckingham, Cumberland, Prince Edward, and Nottoway Counties, VA	Continued monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).	Continue monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).
Spread 7 Nottoway, Dinwiddie, Brunswick, and Greensville Counties, VA; and Northampton County, NC	None.	None.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 8 Northampton, Halifax, and Nash Counties, NC	Continued stabilization of the ROW and continued work in areas specified in the December 19, 2018 and February 11, 2019 filings (Accession Nos. 20190110-3043 & 20190211-5105). Continue monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 and February 11, 2019 filings (Accession Nos. 20190110-3043 & 20190211-5105). Continue monitoring and maintaining E&S controls. See update for the HDD in Table B-3.
Spread 9 Nash, Wilson, Johnston, Sampson, and Cumberland Counties, NC	None.	None.
Spread 10 Cumberland and Robeson Counties, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 11 Northampton County, NC; Greenville and Southampton Counties, VA; and the Cities of Suffolk and Chesapeake, VA	None.	None.
Spread 12 Brunswick and Greenville Counties, VA	None.	None.

Pipe coating:

Beginning in Fall 2017, ACP engaged a specialized 3rd party inspection company to routinely perform quality checks of the pipe coating throughout the project. All investigations to date have found the coating to be well within industry standards for pipe integrity. These inspections will be continued throughout the project until its completion.

Table B-2: Above Ground Facilities		
Facility	Current Work Activities	Work Planned for Next Period
Compressor Station 1 Lewis County, WV	Completed stabilization of the site areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Compressor Station 2 Buckingham County, VA	None.	None.
Compressor Station 3 Northampton County, NC	Continued stabilization of the site and continued work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Kincheloe M&R Station Lewis County, WV	Completed stabilization of the site areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Long Run M&R Station Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
Woods Corner M&R Station Buckingham County, VA	None.	None.
Smithfield M&R Station Johnston County, NC	Continued stabilization of the site and continued work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Fayetteville M&R Station Cumberland County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
Pembroke M&R Station Robeson County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.

Table B-2: Above Ground Facilities		
Facility	Current Work Activities	Work Planned for Next Period
Elizabeth River M&R Station City of Chesapeake, VA	None.	None.
Brunswick M&R Station Brunswick County, VA	None.	None.
Greensville M&R Station Greensville County, VA	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Construction Spread 1-1		
Interstate 79 Lewis County, WV	None.	None.
Construction Spread 5		
Blue Ridge Parkway/ Appalachian National Scenic Trail Augusta and Nelson Counties, VA	None.	None.
Construction Spread 6		
James River (Including Mayo Creek) Nelson and Buckingham Counties, VA	None.	None.
Construction Spread 8		
Roanoke River Northampton and Halifax Counties, NC	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Fishing Creek Halifax and Nash Counties, NC	None.	None.
Swift Creek Nash County, NC	None.	None.
Tar River Nash County, NC	Continued implementation of the approved measures in the Supplemental Information to Interim Right-of-Way and Work Area Stabilization Plan (Accession No. 20190118-3038).	Continue implementation of the approved measures in the Supplemental Information to Interim Right-of-Way and Work Area Stabilization Plan (Accession No. 20190118-3038).
Construction Spread 9		
Contentnea River Wilson County, NC	None.	None.
Little River Johnston County, NC	None.	None.
Construction Spread 10		
Cape Fear River Cumberland County, NC	None.	None.
Construction Spread 11		
Nottoway River Southampton County, VA	None.	None.
Blackwater River Southampton County and City of Suffolk, VA	None.	None.
Lake Prince City of Suffolk, VA	None.	None.
Western Branch Reservoir City of Suffolk, VA	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Western Tributary to Nansemond River City of Suffolk, VA	None.	None.
Nansemond River City of Suffolk, VA	None.	None.
Route 58 City of Suffolk, VA	None.	None.
Interstate 64 City of Chesapeake, VA	None.	None.
Route 17 City of Chesapeake, VA	None.	None.
Southern Branch Elizabeth River City of Chesapeake, VA	None.	None.

Schedule Changes for Stream Crossings/Other Environmentally Sensitive Areas:

None at this time.

C/D/E: Listing of Problem Areas Encountered and/or Instances of Noncompliance Observed by the Environmental Inspector (EI)

Environmental Problem Areas or Noncompliances		
Problem or Noncompliance	Description of Corrective Action(s) Implemented, and Cost	Effectiveness of Corrective Action(s) Implemented
1. <u>Problem Area</u> : Spread 8 - A problem area report was written on 2/21/2019 due to mixing of subsoil and topsoil at STA 172+00, Tract 16-011.	The subsoil was removed from the topsoil pile and put back with the stockpiled subsoil. Crews were reminded that a visible separation between subsoil and topsoil must be maintained.	No further issues.

F: Landowner/Resident Complaints (Order Condition No. 9b)

Date	Tract No.	Pipeline Spread or Facility	Pipeline Milepost or Facility Location	Description of Complaint	Description of Measures Taken	Resolution Status
2/20/19	01-015	1-1	1.0	Landowner called ACP hotline and said that the runoff from the work area on his neighbor's property could soon breach his retaining wall and flood his home.	2/20 – Land agent returned landowner's call and set up a meeting to assess the situation. Land agent, along with construction team, went to landowner's house that afternoon and confirmed water was running off the ACP ROW. 2/21- Construction crew went to landowner's property and resolved the drainage issue.	Resolved 2/21/19
2/22/19	17-011	8	13.9	Landowner called land agent and stated that water was building up on the ACP ROW and running off into their pasture and other parts of their property.	2/22 – Land agent notified construction crew. Construction crew scheduled to visit the property on 2/25 to assess the complaint and determine a course of action to resolve it. 2/25 – Construction crew visited the property and began to work on fixing the water runoff issue. Work was completed on 2/26.	Resolved 2/26/19

G: Copies of Any Correspondence Received Concerning Instances of Noncompliance from Other Federal, State, or Local Permitting Agencies, and Atlantic’s Response

No correspondence concerning instances of noncompliance were sent or received this reporting period.

Order Condition No. 67: Information on Noise Sensitive Areas (NSAs)

Pursuant to Condition 67 of the Order, DETI on behalf of Atlantic hereby provides the following:

NSA Information				
HDD	NSA or Location	Noise Measurement (Obtained at the start of drilling operations)	Noise Mitigation (Implemented at the start of drilling operations)	Any Additional Mitigation *Will be implemented if the initial noise measurements exceed the thresholds in the footnote below
Blue Ridge Parkway/ Appalachian National Scenic Trail	S9	None yet.		
	Gatehouse	None yet.		
	Office Building	None yet.		
Route 17	Entry Site	None yet.		
	Exit Site	None yet.		
Swift Creek	S11 (near Entry Site)	None yet.		
	S13(near Entry Site)	None yet.		
	S14(near Entry Site)	None yet.		
*Additional mitigation will be implemented if the initial noise measurements exceed an Ldn of 55 dBA at the nearest NSA and/or increased noise is greater than 10 dBA over ambient conditions.				

**Appendix A
Federal Authorizations**

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
FEDERAL			
FERC	Certificate under Section 7(c) of the NGA and Authorization under Section 7(b) of the NGA	September 2015	October 2017 (Accession No. 20171013-4003)
Federal Aviation Administration	Notice of Proposed Construction or Authorization	November 2016	March 2019
	Supplemental Notice	November 2016	March 2019
Federal Communications Commission	Application for Wireless Telecommunications Bureau Radio Service Authority	November 2016	March 2019
NOAA – NMFS	Consultation under Section 7 of the ESA and Section 305 of the Magnuson-Stevens Act	August 2014	September 2017 (Accession No. 20171013-5176)
	Consultation under the Marine Mammal Protection Act	August 2014	July 2016 (Accession No. 20160718-5164)
NPS – BRP	Right-of-Way Grant and Special Use Permit to cross the BRP	September 2015	December 2017 (Accession No. 20171222-5064)
USACE			
Huntington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Pittsburgh District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180207-5151)
Norfolk District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Wilmington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA 404	September 2015	February 2018 (Accession No. 20180213-5077)
Norfolk District	Section 107 of the RHA (408 Permission) South Branch Elizabeth River, Nansemond River, and Western Branch of the Nansemond River	August 2016	February 2018 (Accession No. 20180213-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
Wilmington District	Section 107 of the RHA (408 Permission) at Cape Fear River Crossing	August 2016	November 2016 (Accession No. 20161117-5168)
FWS			
West Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
North Carolina Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Short-Term Eagle Incidental Take Permit	March 2017	October 2017 (Accession No. 20171117-5137)
FS – GWNF including a crossing of the ANST ^b	ROD to authorize the use of NFS lands on the GWNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the GWNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of ACP on NFS lands in the GWNF	November 2015	August 2018 (Accession No. 20180907-5077)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter for Construction	February 2018	<i>April 2019</i>
FS – MNF	ROD to authorize the use of NFS lands on the MNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the MNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of the ACP on NFS lands in the MNF	November 2015	August 2018 (Accession No. 220180907-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter* (*with exception of Forest Road 1026)	February 2018	May 2018 (Accession No. 20180511-5246)
	Road Design Approval Letter for Forest Road 1026	June 2018	July 2018 (Accession No. 20180803-5110)
Advisory Council on Historic Preservation	Consultation under Section 106 of the NHPA	See below	January 2018 (Accession No. 20180119-3012)
STATE			
West Virginia			
West Virginia Department of Environmental Protection			
Division of Air Quality	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	May 2017 (Accession No. 20171018-5002)
Division of Water and Waste Management	Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171206-5117)
West Virginia Division of Culture and History	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
Virginia			
Virginia Department of Environmental Quality			
Coastal Zone Management Program	Consistency Determination under the Virginia Coastal Zone Management Program	September 2015	June 2017 (Accession No. 20170728-5118)
Air Division	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	January 2019 (Accession No. 20190118-5067)
Water Division	Upland Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171229-5105)
Virginia Department of Historical Resources	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
North Carolina			
North Carolina Department of Environmental Quality			
Division of Air Quality	Air Permit – Stationary Source Construction and Operation Permit	September 2015	February 2018 (Accession No. 20180309-5199)
Division of Water Resources	Water Quality Certificate under Section 401 of the Clean Water Act	May 2017	January 2018 (Accession No. 20180202-5182)
North Carolina State Historic Preservation Office	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
^a Date of Atlantic's and DETI's initial application submittals. ^b Note: Since 1995, the GWNF in central western Virginia and the Jefferson National Forest in southwestern Virginia have been administratively combined as the single : George Washington and Jefferson National Forests, managed by a single Forest Supervisor.			

Appendix B
Agency Permits/Authorizations

None this reporting period.

**Appendix C
Correspondence Sent/Received during the Reporting Period**

None this reporting period.

Appendix D
Representative Photographs during the Reporting Period



Spread 1-1 – Stabilized ROW



Spread 2-1 – Padding the ditch



Spread 2-1 – Lowering in



Spread 2-1 – Padding the line



Spread 2-1 – Tying in



Spread 2-1 – Restoring grade



Spread 2-1 – Stabilized ROW



Spread 2A – Tying in



Spread 2A – Stabilized ROW



Spread 8 – Padding / Backfilling



Spread 8 – Lowering in for tie-in weld



Spread 8 – HDD exit side



Spread 8 – Stabilized ROW