

Dominion Energy Transmission, Inc.
707 East Main Street, Richmond, VA 23219



August 2, 2019

Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

**Re: Atlantic Coast Pipeline, LLC & Dominion Energy Transmission, Inc.
Atlantic Coast Pipeline
Docket Nos. CP15-554-000 & CP15-554-001
Weekly Status Report (7/20/19 – 7/26/19)**

Dear Secretary Bose:

By Order dated October 13, 2017, the Federal Energy Regulatory Commission (“Commission” or FERC) authorized Atlantic Coast Pipeline, LLC (“Atlantic”) to construct and operate certain facilities that comprise the Atlantic Coast Pipeline (“Project”). *Atlantic Coast Pipeline, LLC* 161 FERC ¶ 61,042 and *order on rehearing*, 164 FERC ¶ 61,100 (2018) (collectively, the “Order”).

As required under Environmental Conditions 8, 9b, and 67 of Appendix A to the Order, Dominion Energy Transmission, Inc. (DETI or “Dominion Energy”), on behalf of Atlantic, hereby submits the weekly status report for the Project.

If you have any questions, please contact me at 866-319-3382.

Respectfully submitted,

/s/ *Colin J. Walthall*

Colin J. Walthall
Regulatory and Certificates Analyst

cc: Julia Yuan, FERC

Enclosure

Order Condition No. 8 – Weekly Construction Status Report
Reporting Period of July 20, 2019 through July 26, 2019

A: Update on Federal Authorizations

No new Federal Authorizations were received during the reporting period.

B: Construction Status

Table B-1: Pipeline Construction Spreads		
Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 1-1 Harrison and Lewis Counties, WV	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 1-2 Lewis and Upshur Counties, WV	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 2-1 Upshur and Randolph Counties, WV	Continued monitoring and maintaining E&S controls. Continued additional stabilization of the ROW.	Continue monitoring and maintaining E&S controls. Continue additional stabilization of the ROW.
Spread 2-2 Randolph County, WV	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 2A Randolph County, WV	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 3 Randolph and Pocahontas Counties, WV	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 3A Pocahontas County, WV and Highland County, VA	Continued monitoring and maintaining E&S controls.	Continued monitoring and maintaining E&S controls.
Spread 4 Highland and Bath Counties, VA	None.	None.
Spread 4A Bath and Augusta Counties, VA	Continued monitoring the ROW in areas where tree felling has occurred.	Continue monitoring the ROW in areas where tree felling has occurred.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 5 Augusta and Nelson Counties, VA	None.	None.
Spread 5A Augusta and Nelson Counties, VA	Continued monitoring the ROW in areas where tree felling has occurred.	Continue monitoring the ROW in areas where tree felling has occurred.
Spread 5B Nelson Counties, VA	None.	None.
Spread 6 Nelson, Buckingham, Cumberland, Prince Edward, and Nottoway Counties, VA	Continued monitoring the ROW in areas where tree felling has occurred.	Continue monitoring the ROW in areas where tree felling has occurred.
Spread 7 Nottoway, Dinwiddie, Brunswick, and Greenville Counties, VA; and Northampton County, NC	None.	None.
Spread 8 Northampton, Halifax, and Nash Counties, NC	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 9 Nash, Wilson, Johnston, Sampson, and Cumberland Counties, NC	None.	None.
Spread 10 Cumberland and Robeson Counties, NC	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 11 Northampton County, NC; Greenville and Southampton Counties, VA; and the Cities of Suffolk and Chesapeake, VA	None.	None.
Spread 12 Brunswick and Greenville Counties, VA	None.	None.

Table B-2: Above Ground Facilities

Facility	Current Work Activities	Work Planned for Next Period
Compressor Station 1 Lewis County, WV	Continued monitoring and maintaining E&S controls. Continued additional stabilization of the station.	Continue monitoring and maintaining E&S controls. Continue additional stabilization of the station.
Compressor Station 2 Buckingham County, VA	None.	None.
Compressor Station 3 Northampton County, NC	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Kincheloe M&R Station Lewis County, WV	Continued monitoring and maintaining E&S controls. Continued additional stabilization of the station.	Continue monitoring and maintaining E&S controls. Continue additional stabilization of the station.
Long Run M&R Station Randolph County, WV	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining the E&S controls.
Woods Corner M&R Station Buckingham County, VA	None.	None.
Smithfield M&R Station Johnston County, NC	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining E&S controls.
Fayetteville M&R Station Cumberland County, NC	Continued monitoring and maintaining E&S controls.	Continue monitoring and maintaining the E&S controls.
Pembroke M&R Station Robeson County, NC	Continued monitoring and maintaining E&S controls.	Continued monitoring and maintaining E&S controls.

Table B-2: Above Ground Facilities		
Facility	Current Work Activities	Work Planned for Next Period
Elizabeth River M&R Station City of Chesapeake, VA	None.	None.
Brunswick M&R Station Brunswick County, VA	None.	None.
Greensville M&R Station Greensville County, VA	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Construction Spread 1-1		
Interstate 79 Lewis County, WV	None.	None.
Construction Spread 5		
Blue Ridge Parkway/ Appalachian National Scenic Trail Augusta and Nelson Counties, VA	None.	None.
Construction Spread 6		
James River (Including Mayo Creek) Nelson and Buckingham Counties, VA	None.	None.
Construction Spread 8		
Roanoke River Northampton and Halifax Counties, NC	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Fishing Creek Halifax and Nash Counties, NC	None.	None.
Swift Creek Nash County, NC	None.	None.
Tar River Nash County, NC	None – HDD completed.	None.
Construction Spread 9		
Contentnea River Wilson County, NC	None.	None.
Little River Johnston County, NC	None.	None.
Construction Spread 10		
Cape Fear River Cumberland County, NC	None.	None.
Construction Spread 11		
Nottoway River Southampton County, VA	None.	None.
Blackwater River Southampton County and City of Suffolk, VA	None.	None.
Lake Prince City of Suffolk, VA	None.	None.
Western Branch Reservoir City of Suffolk, VA	None.	None.
Western Tributary to Nansemond River City of Suffolk, VA	None.	None.
Nansemond River City of Suffolk, VA	None.	None.

Table B-3: HDD Construction Summary

HDD	Current Work Activities	Work Planned for Next Period
Route 58 City of Suffolk, VA	None.	None.
Interstate 64 City of Chesapeake, VA	None.	None.
Route 17 City of Chesapeake, VA	None.	None.
Southern Branch Elizabeth River City of Chesapeake, VA	None.	None.

Schedule Changes for Stream Crossings/Other Environmentally Sensitive Areas:

None at this time.

C/D/E: Listing of Problem Areas Encountered and/or Instances of Noncompliance Observed by the Environmental Inspector (EI)

Environmental Problem Areas or Noncompliances		
Problem or Noncompliance	Description of Corrective Action(s) Implemented, and Cost	Effectiveness of Corrective Action(s) Implemented
1. None	N/A	N/A

F: Landowner/Resident Complaints (Order Condition No. 9b)

Date	Tract No.	Pipeline Spread or Facility	Pipeline Milepost or Facility Location	Description of Complaint	Description of Measures Taken	Resolution Status

3/27/19	09-125	6	242.5	Landowner called agent to report issues of his driveway flooding due to tree felling on the ROW.	<p>3/27/19 – Agent met with the landowner that afternoon and was shown a video of the recent flooding. Landowner to provide a copy of the video to ACP, and the construction team will review it and determine how to proceed in resolving the issue.</p> <p>4/1/19 – Landowner informed agent he would be unavailable all week. ACP will set up a future meeting at the landowner’s convenience.</p> <p>4/19/19 – Landowner remains unavailable until the end of the month, meeting set for 4/29.</p> <p>5/1/19 – Landowner was not available for the 4/29 meeting; the agent is working to reschedule.</p> <p>5/7/19 & 5/16/19 – Agent still trying to reach landowner by phone to reschedule.</p> <p>5/22/19 – Landowner contacted and meeting rescheduled for 5/29/19.</p> <p>5/29/19 – Agent met with the landowner. Landowner has not yet provided the video for review, but will be providing it as initially discussed.</p> <p>6/20/19 – Agent scheduled to meet again with landowner next week.</p> <p>7/1/19 – Landowner contacted the agent to inform him that his schedule did not allow for a meeting as planned, but that he would re-schedule when available.</p>	Pending
---------	--------	---	-------	--	--	---------

*Atlantic Coast Pipeline, LLC
Atlantic Coast Pipeline Project
Weekly Status Report
Docket Nos. CP15-554-000 & CP15-554-001*

4/1/19	09-045	6	228.0	Landowner called Agent to discuss that he would like to list his house for sale, but would like for ACP to pick up the remaining trees and remove the tree stumps first.	<p>4/1/19 – Agent informed landowner of the suspension of construction activities and will meet with the landowner to further discuss and assess the situation.</p> <p>4/18/19 – Agent met with the landowner to discuss tree stump removal. Landowner understands the issue and has requested a future follow-up meeting.</p> <p>5/1/19 – Agent followed up with landowner; solution is still under development.</p> <p>5/6/19 & 5/14/19 – Continued updating landowner. Landowner understands that options are limited due to construction shutdown.</p>	Pending
6/13/19	07-005-A009	4A	140.6	Landowner called the ACP hotline about felled trees which have not been removed from their property.	<p>6/13/19 – Agent contacted the landowner and explained that ACP is unable to remove the trees right now due to the suspension of construction activity. The Agent also passed the information on to his supervisor and will follow up with landowner this week.</p> <p>6/21/19 – Agent tried to return the call again this week, but did not connect with the landowner.</p> <p>7/2/19 – Agent received call from the landowner indicating that he would reach out the week of July 8th to schedule a meeting.</p>	Pending

*Atlantic Coast Pipeline, LLC
Atlantic Coast Pipeline Project
Weekly Status Report
Docket Nos. CP15-554-000 & CP15-554-001*

7/18/19	09-111	6	240.6	Landowner called agent and let him know that trees were blocking the access to trails they would like to use on his property.	7/18/19 – Agent e-mailed landowner and explained that ACP is unable to remove the tress right now due to the suspension of construction activity and his issue has been forwarded to the ACP team. The land agent will follow up with landowner as soon as any new information is received.	Pending
7/24/19	07-001-F010	4A	134.8	Landowner called agent to request a fence that was taken down during tree felling be repaired as they need to move cattle back onto the property.	7/24/19 – The agent advised the landowner that he passed along the request to his supervisor and engineering for resolution. Agent will stay in touch with the landowner and keep him updated.	Pending

G: Copies of Any Correspondence Received Concerning Instances of Noncompliance from Other Federal, State, or Local Permitting Agencies, and Atlantic's Response

No correspondence concerning instances of noncompliance were sent or received this reporting period.

Order Condition No. 67: Information on Noise Sensitive Areas (NSAs)

Pursuant to Condition 67 of the Order, DETI on behalf of Atlantic hereby provides the following:

NSA Information				
HDD	NSA or Location	Noise Measurement (Obtained at the start of drilling operations)	Noise Mitigation (Implemented at the start of drilling operations)	Any Additional Mitigation *Will be implemented if the initial noise measurements exceed the thresholds in the footnote below
Blue Ridge Parkway/ Appalachian National Scenic Trail	S9	None yet.		
	Gatehouse	None yet.		
	Office Building	None yet.		
Route 17	Entry Site	None yet.		
	Exit Site	None yet.		
Swift Creek	S11 (near Entry Site)	None yet.		
	S13(near Entry Site)	None yet.		
	S14(near Entry Site)	None yet.		
*Additional mitigation will be implemented if the initial noise measurements exceed an Ldn of 55 dBA at the nearest NSA and/or increased noise is greater than 10 dBA over ambient conditions.				

**Appendix A
Federal Authorizations**

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
FEDERAL			
FERC	Certificate under Section 7(c) of the NGA and Authorization under Section 7(b) of the NGA	September 2015	October 2017 (Accession No. 20171013-4003)
Federal Aviation Administration	Notice of Proposed Construction or Authorization	November 2016	September 2019
Federal Communications Commission	Supplemental Notice Application for Wireless Telecommunications Bureau Radio Service Authority	November 2016 November 2016	September 2019 September 2019
NOAA – NMFS	Consultation under Section 7 of the ESA and Section 305 of the Magnuson-Stevens Act	August 2014	September 2017 (Accession No. 20171013-5176)
NPS – BRP	Consultation under the Marine Mammal Protection Act Right-of-Way Grant and Special Use Permit to cross the BRP	August 2014 September 2015	July 2016 (Accession No. 20160718-5164) December 2017 (Accession No. 20171222-5064)
USACE			
Huntington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Pittsburgh District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180207-5151)
Norfolk District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Wilmington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA 404	September 2015	February 2018 (Accession No. 20180213-5077)
Norfolk District	Section 107 of the RHA (408 Permission) South Branch Elizabeth River, Nansemond River, and Western Branch of the Nansemond River	August 2016	February 2018 (Accession No. 20180213-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
Wilmington District	Section 107 of the RHA (408 Permission) at Cape Fear River Crossing	August 2016	November 2016 (Accession No. 20161117-5168)
FWS			
West Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
North Carolina Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Short-Term Eagle Incidental Take Permit	March 2017	October 2017 (Accession No. 20171117-5137)
FS – GWNF including a crossing of the ANST ^b	ROD to authorize the use of NFS lands on the GWNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the GWNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of ACP on NFS lands in the GWNF	November 2015	August 2018 (Accession No. 20180907-5077)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter for Construction	February 2018	October 2019
FS – MNF	ROD to authorize the use of NFS lands on the MNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the MNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of the ACP on NFS lands in the MNF	November 2015	August 2018 (Accession No. 220180907-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter* (*with exception of Forest Road 1026)	February 2018	May 2018 (Accession No. 20180511-5246)
	Road Design Approval Letter for Forest Road 1026	June 2018	July 2018 (Accession No. 20180803-5110)
Advisory Council on Historic Preservation	Consultation under Section 106 of the NHPA	See below	January 2018 (Accession No. 20180119-3012)
STATE			
West Virginia			
West Virginia Department of Environmental Protection			
Division of Air Quality	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	May 2017 (Accession No. 20171018-5002)
Division of Water and Waste Management	Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171206-5117)
West Virginia Division of Culture and History	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
Virginia			
Virginia Department of Environmental Quality			
Coastal Zone Management Program	Consistency Determination under the Virginia Coastal Zone Management Program	September 2015	June 2017 (Accession No. 20170728-5118)
Air Division	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	January 2019 (Accession No. 20190118-5067)
Water Division	Upland Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171229-5105)
Virginia Department of Historical Resources	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
North Carolina			
North Carolina Department of Environmental Quality			
Division of Air Quality	Air Permit – Stationary Source Construction and Operation Permit	September 2015	February 2018 (Accession No. 20180309-5199)
Division of Water Resources	Water Quality Certificate under Section 401 of the Clean Water Act	May 2017	January 2018 (Accession No. 20180202-5182)
North Carolina State Historic Preservation Office	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
^a Date of Atlantic’s and DETI’s initial application submittals. ^b Note: Since 1995, the GWNF in central western Virginia and the Jefferson National Forest in southwestern Virginia have been administratively combined as the single : George Washington and Jefferson National Forests, managed by a single Forest Supervisor.			

Appendix B
Agency Permits/Authorizations

None this reporting period.

*Atlantic Coast Pipeline, LLC
Atlantic Coast Pipeline Project
Weekly Status Report
Docket Nos. CP15-554-000 & CP15-554-001*

**Appendix C
Correspondence Sent/Received during the Reporting Period**

None this reporting period.

Appendix D
Representative Photographs during the Reporting Period



Spread 1-1 – Stabilized ROW



Spread 3 – Stabilized ROW



Spread 2-1 – Stabilized ROW



Spread 2A – Stabilized ROW



Spread 8 – Access Bridge



Spread 10 – Stabilized ROW

Document Content(s)

PUBLIC_ACP_Weekly Report_2019-07-20 to 2019-07-26.PDF.....1-20