



February 15, 2019

Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

**Re: Atlantic Coast Pipeline, LLC & Dominion Energy Transmission, Inc.
Atlantic Coast Pipeline
Docket Nos. CP15-554-000 & CP15-554-001
Weekly Status Report (2/2/19 – 2/8/19)**

Dear Secretary Bose:

By Order dated October 13, 2017, the Federal Energy Regulatory Commission (“Commission” or FERC) authorized Atlantic Coast Pipeline, LLC (“Atlantic”) to construct and operate certain facilities that comprise the Atlantic Coast Pipeline (“Project”). *Atlantic Coast Pipeline, LLC* 161 FERC ¶ 61,042 and *order on rehearing*, 164 FERC ¶ 61,100 (2018) (collectively, the “Order”).

As required under Environmental Conditions 8, 9b, and 67 of Appendix A to the Order, Dominion Energy Transmission, Inc. (DETI or “Dominion Energy”), on behalf of Atlantic, hereby submits the weekly status report for the Project.

If you have any questions, please contact me at 866-319-3382.

Respectfully submitted,

/s/ *Colin J. Walthall*

Colin J. Walthall
Regulatory and Certificates Analyst

cc: Mr. Kevin Bowman, FERC

Enclosure

Order Condition No. 8 – Weekly Construction Status Report
Reporting Period of February 02, 2019 through February 08, 2019

A: Update on Federal Authorizations

Federal Authorizations required for the project and received to-date are tabulated in Appendix A.
 No new Federal Authorizations were received during the reporting period.

B: Construction Status

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 1-1 Harrison and Lewis Counties, WV	Continued stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Spread 1-2 Lewis and Upshur Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 2-1 Upshur and Randolph Counties, WV	Continued implementation of the Interim Right of Way and Work Area Stabilization Plan in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue implementation of the Interim Right of Way and Work Area Stabilization Plan in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Spread 2-2 Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 2A Randolph County, WV	Continued stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Spread 3 Randolph and Pocahontas Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 3A Pocahontas County, WV and Highland County, VA	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 4 Highland and Bath Counties, VA	None.	None.
Spread 4A Bath and Augusta Counties, VA	Continued monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).	Continue monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).
Spread 5 Augusta and Nelson Counties, VA	None.	None.
Spread 5A Augusta and Nelson Counties, VA	Continued monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).	Continue monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).
Spread 5B Nelson Counties, VA	None.	None.
Spread 6 Nelson, Buckingham, Cumberland, Prince Edward, and Nottoway Counties, VA	Continued monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).	Continue monitoring the ROW in work areas specified in the December 19, 2018 filing (Accession No. 20190110-3043).
Spread 7 Nottoway, Dinwiddie, Brunswick, and Greensville Counties, VA; and Northampton County, NC	None.	None.
Spread 8 Northampton, Halifax, and Nash Counties, NC	Continued stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls. See update for the HDD in Table B-3.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 9 Nash, Wilson, Johnston, Sampson, and Cumberland Counties, NC	None.	None.
Spread 10 Cumberland and Robeson Counties, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 11 Northampton County, NC; Greensville and Southampton Counties, VA; and the Cities of Suffolk and Chesapeake, VA	None.	None.
Spread 12 Brunswick and Greensville Counties, VA	None.	None.

Pipe coating:

Beginning in Fall 2017, ACP engaged a specialized 3rd party inspection company to routinely perform quality checks of the pipe coating throughout the project. All investigations to date have found the coating to be well within industry standards for pipe integrity. These inspections will be continued throughout the project until its completion.

Table B-2: Above Ground Facilities

Facility	Current Work Activities	Work Planned for Next Period
Compressor Station 1 Lewis County, WV	Continued stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Compressor Station 2 Buckingham County, VA	None.	None.

Table B-2: Above Ground Facilities

Facility	Current Work Activities	Work Planned for Next Period
Compressor Station 3 Northampton County, NC	Continued stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Kincheloe M&R Station Lewis County, WV	Continued stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Long Run M&R Station Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
Woods Corner M&R Station Buckingham County, VA	None.	None.
Smithfield M&R Station Johnston County, NC	Continued stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Fayetteville M&R Station Cumberland County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
Pembroke M&R Station Robeson County, NC	Continued stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continued monitoring and maintaining E&S controls.	Continue stabilization of the site and continue work in areas specified in the December 19, 2018 filing (Accession No. 20190110-3043). Continue monitoring and maintaining E&S controls.
Elizabeth River M&R Station City of Chesapeake, VA	None.	None.

Table B-2: Above Ground Facilities		
Facility	Current Work Activities	Work Planned for Next Period
Brunswick M&R Station Brunswick County, VA	None.	None.
Greensville M&R Station Greensville County, VA	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Construction Spread 1-1		
Interstate 79 Lewis County, WV	None.	None.
Construction Spread 5		
Blue Ridge Parkway/ Appalachian National Scenic Trail Augusta and Nelson Counties, VA	None.	None.
Construction Spread 6		
James River (Including Mayo Creek) Nelson and Buckingham Counties, VA	None.	None.
Construction Spread 8		
Roanoke River Northampton and Halifax Counties, NC	None.	None.
Fishing Creek Halifax and Nash Counties, NC	None.	None.
Swift Creek Nash County, NC	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Tar River Nash County, NC	Continued implementation of the approved measures in the Supplemental Information to Interim Right-of-Way and Work Area Stabilization Plan (Accession No. 20190118-3038).	Continue implementation of the approved measures in the Supplemental Information to Interim Right-of-Way and Work Area Stabilization Plan (Accession No. 20190118-3038).
Construction Spread 9		
Contentnea River Wilson County, NC	None.	None.
Little River Johnston County, NC	None.	None.
Construction Spread 10		
Cape Fear River Cumberland County, NC	None.	None.
Construction Spread 11		
Nottoway River Southampton County, VA	None.	None.
Blackwater River Southampton County and City of Suffolk, VA	None.	None.
Lake Prince City of Suffolk, VA	None.	None.
Western Branch Reservoir City of Suffolk, VA	None.	None.
Western Tributary to Nansemond River City of Suffolk, VA	None.	None.
Nansemond River City of Suffolk, VA	None.	None.
Route 58 City of Suffolk, VA	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Interstate 64 City of Chesapeake, VA	None.	None.
Route 17 City of Chesapeake, VA	None.	None.
Southern Branch Elizabeth River City of Chesapeake, VA	None.	None.

Schedule Changes for Stream Crossings/Other Environmentally Sensitive Areas:

None at this time.

C/D/E: Listing of Problem Areas Encountered and/or Instances of Noncompliance Observed by the Environmental Inspector (EI)

Environmental Problem Areas or Noncompliances			
	Problem or Noncompliance	Description of Corrective Action(s) Implemented, and Cost	Effectiveness of Corrective Action(s) Implemented
1.	<u>Problem Area: Spread 8 - A</u> noncompliance report was written on 2/5/2019 for welding completed outside of the approved ACP stabilization plan that occurred on 1/30/2019.	No additional activities are to commence unless otherwise approved in the Stabilization Plan or in supplemental approvals of that plan.	No further incidents.
2.	<u>Problem Area Spread 2A – 2/5/19.</u> LEI and FERC CM inspected road crossing before contractor crews arrived for work. They found an excessive amount of mud on Dry Branch Rd at ROW crossing (Station 3965+70). Rock entrances were also overwhelmed with mud and very little rock was showing.	Contractor crews immediately cleaned the roadway, hauled in clean rock, and re-dressed both entrances. Area was brought back into compliance.	No further incidents.
3.	<u>Problem Area Spread 2A – 2/5/19.</u> While inspecting Dry Branch Rd crossing at Station 3965+70, LEI and FERC CM also noticed the bridge across resource SPOE017 was not adequately cleaned and an excessive amount of mud remained on the bridge from the previous day’s work. The resource was not impacted.	Contractor crews immediately cleaned the bridge and instructed the environmental crew to remain at the bridge to ensure maintenance was performed as needed while crews were tracking upslope of SPOE017.	No further incidents.
4.	<u>Problem Area Spread 1-2 – 2/6/19.</u> At Laurel Lick Rd, Station 953+35, turbid water was spotted leaving ROW and making it’s way into SLEB 115 through a bar ditch. Composite filter sock was installed in the ditch, but was overwhelmed. Heavy construction traffic was in the area at the time for hydroseeding activities which exacerbated the problem.	Construction traffic in that area was halted. Culvert was installed to help convey water and keep it clean. ECDs were also enhanced on the edge the bar ditch leading to stream SLEB115.	No further incidents.

F: Landowner/Resident Complaints (Order Condition No. 9b)

Date	Tract No.	Pipeline Spread or Facility	Pipeline Milepost or Facility Location	Description of Complaint	Description of Measures Taken	Resolution Status
None.	N/A	N/A	N/A	N/A	N/A	N/A

G: Copies of Any Correspondence Received Concerning Instances of Noncompliance from Other Federal, State, or Local Permitting Agencies, and Atlantic’s Response

No correspondence concerning instances of noncompliance were sent or received this reporting period.

Order Condition No. 67: Information on Noise Sensitive Areas (NSAs)

Pursuant to Condition 67 of the Order, DETI on behalf of Atlantic hereby provides the following:

NSA Information				
HDD	NSA or Location	Noise Measurement (Obtained at the start of drilling operations)	Noise Mitigation (Implemented at the start of drilling operations)	Any Additional Mitigation *Will be implemented if the initial noise measurements exceed the thresholds in the footnote below
Blue Ridge Parkway/ Appalachian National Scenic Trail	S9	None yet.		
	Gatehouse	None yet.		
	Office Building	None yet.		
Route 17	Entry Site	None yet.		
	Exit Site	None yet.		
Swift Creek	S11 (near Entry Site)	None yet.		
	S13(near Entry Site)	None yet.		
	S14(near Entry Site)	None yet.		
*Additional mitigation will be implemented if the initial noise measurements exceed an Ldn of 55 dBA at the nearest NSA and/or increased noise is greater than 10 dBA over ambient conditions.				

**Appendix A
Federal Authorizations**

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
FEDERAL			
FERC	Certificate under Section 7(c) of the NGA and Authorization under Section 7(b) of the NGA	September 2015	October 2017 (Accession No. 20171013-4003)
Federal Aviation Administration	Notice of Proposed Construction or Authorization	November 2016	March 2019
	Supplemental Notice	November 2016	March 2019
Federal Communications Commission	Application for Wireless Telecommunications Bureau Radio Service Authority	November 2016	March 2019
NOAA – NMFS	Consultation under Section 7 of the ESA and Section 305 of the Magnuson-Stevens Act	August 2014	September 2017 (Accession No. 20171013-5176)
	Consultation under the Marine Mammal Protection Act	August 2014	July 2016 (Accession No. 20160718-5164)
NPS – BRP	Right-of-Way Grant and Special Use Permit to cross the BRP	September 2015	December 2017 (Accession No. 20171222-5064)
USACE			
Huntington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Pittsburgh District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180207-5151)
Norfolk District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Wilmington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA 404	September 2015	February 2018 (Accession No. 20180213-5077)
Norfolk District	Section 107 of the RHA (408 Permission) South Branch Elizabeth River, Nansemond River, and Western Branch of the Nansemond River	August 2016	February 2018 (Accession No. 20180213-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
Wilmington District	Section 107 of the RHA (408 Permission) at Cape Fear River Crossing	August 2016	November 2016 (Accession No. 20161117-5168)
FWS			
West Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
North Carolina Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Short-Term Eagle Incidental Take Permit	March 2017	October 2017 (Accession No. 20171117-5137)
FS – GWNF including a crossing of the ANST ^b	ROD to authorize the use of NFS lands on the GWNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the GWNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of ACP on NFS lands in the GWNF	November 2015	August 2018 (Accession No. 20180907-5077)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter for Construction	February 2018	<i>April 2019</i>
FS – MNF	ROD to authorize the use of NFS lands on the MNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the MNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of the ACP on NFS lands in the MNF	November 2015	August 2018 (Accession No. 220180907-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter* (*with exception of Forest Road 1026)	February 2018	May 2018 (Accession No. 20180511-5246)
	Road Design Approval Letter for Forest Road 1026	June 2018	July 2018 (Accession No. 20180803-5110)
Advisory Council on Historic Preservation	Consultation under Section 106 of the NHPA	See below	January 2018 (Accession No. 20180119-3012)
STATE			
West Virginia			
West Virginia Department of Environmental Protection			
Division of Air Quality	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	May 2017 (Accession No. 20171018-5002)
Division of Water and Waste Management	Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171206-5117)
West Virginia Division of Culture and History	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
Virginia			
Virginia Department of Environmental Quality			
Coastal Zone Management Program	Consistency Determination under the Virginia Coastal Zone Management Program	September 2015	June 2017 (Accession No. 20170728-5118)
Air Division	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	January 2019 (Accession No. 20190118-5067)
Water Division	Upland Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171229-5105)
Virginia Department of Historical Resources	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
North Carolina			
North Carolina Department of Environmental Quality			
Division of Air Quality	Air Permit – Stationary Source Construction and Operation Permit	September 2015	February 2018 (Accession No. 20180309-5199)
Division of Water Resources	Water Quality Certificate under Section 401 of the Clean Water Act	May 2017	January 2018 (Accession No. 20180202-5182)
North Carolina State Historic Preservation Office	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
<p>^a Date of Atlantic's and DETI's initial application submittals.</p> <p>^b Note: Since 1995, the GWNF in central western Virginia and the Jefferson National Forest in southwestern Virginia have been administratively combined as the single : George Washington and Jefferson National Forests, managed by a single Forest Supervisor.</p>			

Appendix B
Agency Permits/Authorizations

None this reporting period.

**Appendix C
Correspondence Sent/Received during the Reporting Period**

None this reporting period.

Appendix D
Representative Photographs during the Reporting Period



Spread 1-1 – ROW restoration



Spread 1-1 – Stabilization



Spread 2-1 – Ditching



Spread 2-1 – Re-installing guard rails



Spread 2-1 – Stabilizing the ROW



Spread 2A – Backfilling



Spread 2A – Coating repair



Spread 2A – Keeping bridges clean



Spread 8 – Backfilling



Spread 8 – Dewatering the ditch