



December 21, 2018

Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

**Re: Atlantic Coast Pipeline, LLC & Dominion Energy Transmission, Inc.
Atlantic Coast Pipeline
Docket Nos. CP15-554-000 & CP15-554-001
Supplemental Information – Weekly Status Report: 12/8/2018 – 12/14/2018**

Dear Secretary Bose:

By Order dated October 13, 2017, the Federal Energy Regulatory Commission (Commission or FERC) authorized Atlantic Coast Pipeline, LLC (Atlantic) to construct and operate certain facilities that comprise the Atlantic Coast Pipeline (Project). *Atlantic Coast Pipeline, LLC* 161 FERC ¶ 61,042 and *order on rehearing*, 164 FERC ¶ 61,100 (2018) (collectively, the “Order”).

As required under Environmental Conditions 8, 9b, and 67 of Appendix A to the Order, Dominion Energy Transmission, Inc.¹ (DETI or “Dominion Energy”), on behalf of Atlantic and itself, hereby submits the weekly status report for the Project.

If you have any questions, please contact me at 866-319-3382.

Respectfully submitted,

Virginia E. Weis

Virginia E. Weis
Gas Transmission Certificate Consultant

cc: Mr. Kevin Bowman, FERC

encl(s)/

¹ On May 12, 2017, Dominion Transmission, Inc. changed its name to Dominion Energy Transmission, Inc.

Order Condition No. 8 – Weekly Construction Status Report
Reporting Period of December 08, 2018 through December 14, 2018

A: Update on Federal Authorizations

Federal Authorizations required for the project and received to-date are tabulated in Appendix A.

No new Federal Authorizations were received during the reporting period.

B: Construction Status

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 1-1 Harrison and Lewis Counties, WV	Began stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Completed road bore at Broad Run Road. Continued road bore at Wymer Road. Continued monitoring and maintaining the E&S controls.	Continue stabilization of the ROW and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Complete road bore at Wymer Road. Continue monitoring and maintaining the E&S controls.
Spread 1-2 Lewis and Upshur Counties, WV	Continued monitoring and maintaining the E&S controls and stabilizing the ROW.	Continue monitoring and maintaining E&S controls and stabilizing the ROW.
Spread 2-1 Upshur and Randolph Counties, WV	Began stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continued monitoring and maintaining the E&S controls.	Continue stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining the E&S controls.
Spread 2-2 Randolph County, WV	Continued monitoring and maintaining the E&S controls and stabilizing the ROW.	Continue monitoring and maintaining E&S controls and stabilizing the ROW.
Spread 2A Randolph County, WV	Began stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Completed road bore at Hwy 28. Continued monitoring and maintaining the E&S controls.	Continue stabilization of the ROW and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining E&S controls.
Spread 3 Randolph and Pocahontas Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 3A Pocahontas County, WV and Highland County, VA	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
Spread 4 Highland and Bath Counties, VA	None.	None.
Spread 4A Bath and Augusta Counties, VA	None.	None.
Spread 5 Augusta and Nelson Counties, VA	None.	None.
Spread 5B Nelson Counties, VA	None.	None.
Spread 6 Nelson, Buckingham, Cumberland Prince Edward, and Nottoway Counties, VA	None.	None.
Spread 7 Nottoway, Dinwiddie, Brunswick, and Greensville Counties, VA; and Northampton County, NC	None.	None.
Spread 8 Northampton, Halifax, and Nash Counties, NC	Began stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Completed road bore at White Hill Road. Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls and stabilizing the ROW.
Spread 9 Nash, Wilson, Johnston, Sampson, and Cumberland Counties, NC	None.	None.

Table B-1: Pipeline Construction Spreads

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
Spread 10 Cumberland and Robeson Counties, NC	Continued monitoring and maintaining of the E&S controls and stabilizing the ROW.	Continue monitoring and maintaining the E&S controls and stabilizing the ROW.
Spread 11 Northampton County, NC; Greenville and Southampton Counties, VA; and the Cities of Suffolk and Chesapeake, VA	None.	None.
Spread 12 Brunswick and Greenville Counties, VA	None.	None.

Table B-2: Above Ground Facilities

Facility	Current Work Activities	Work Planned for Next Period
Compressor Station 1 Lewis County, WV	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Begin stabilization of the site and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining the E&S controls.
Compressor Station 2 Buckingham County, VA	None.	None.
Compressor Station 3 Northampton County, NC	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Continue monitoring and maintaining the E&S controls and stabilizing the site.
Kincheloe M&R Station Lewis County, WV	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Begin stabilization of the site and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining the E&S controls.

Table B-2: Above Ground Facilities

Facility	Current Work Activities	Work Planned for Next Period
Long Run M&R Station Randolph County, WV	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Continue monitoring and maintaining the E&S controls and stabilizing the site.
Woods Corner M&R Station Buckingham County, VA	None.	None.
Smithfield M&R Station Johnston County, NC	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Continue monitoring and maintaining the E&S controls and stabilizing the site.
Fayetteville M&R Station Cumberland County, NC	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Continue monitoring and maintaining the E&S controls and stabilizing the site.
Pembroke M&R Station Robeson County, NC	Continued monitoring and maintaining the E&S controls and stabilizing the site.	Continue monitoring and maintaining the E&S controls and stabilizing the site.
Elizabeth River M&R Station City of Chesapeake, VA	None.	None.
Brunswick M&R Station Brunswick County, VA	None.	None.
Greensville M&R Station Greensville County, VA	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Construction Spread 1-1		
Interstate 79 Lewis County, WV	None.	None.
Construction Spread 5		
Blue Ridge Parkway/ Appalachian National Scenic Trail Augusta and Nelson Counties, VA	None.	None.
Construction Spread 6		
James River (Including Mayo Creek) Nelson and Buckingham Counties, VA	None.	None.
Construction Spread 8		
Roanoke River Northampton and Halifax Counties, NC	None.	None.
Fishing Creek Halifax and Nash Counties, NC	None.	None.
Swift Creek Nash County, NC	None.	None.
Tar River Nash County, NC	None.	None.
Construction Spread 9		
Contentnea River Wilson County, NC	None.	None.
Little River Johnston County, NC	None.	None.
Construction Spread 10		
Cape Fear River Cumberland County, NC	None.	None.

Table B-3: HDD Construction Summary		
HDD	Current Work Activities	Work Planned for Next Period
Construction Spread 11		
Nottoway River Southampton County, VA	None.	None.
Blackwater River Southampton County and City of Suffolk, VA	None.	None.
Lake Prince City of Suffolk, VA	None.	None.
Western Branch Reservoir City of Suffolk, VA	None.	None.
Western Tributary to Nansemond River City of Suffolk, VA	None.	None.
Nansemond River City of Suffolk, VA	None.	None.
Route 58 City of Suffolk, VA	None.	None.
Interstate 64 City of Chesapeake, VA	None.	None.
Route 17 City of Chesapeake, VA	None.	None.
Southern Branch Elizabeth River City of Chesapeake, VA	None.	None.

Schedule Changes for Stream Crossings/Other Environmentally Sensitive Areas:

None at this time.

C/D/E: Listing of Problem Areas Encountered and/or Instances of Noncompliance Observed by the Environmental Inspector (EI)

Environmental Problem Areas or Noncompliances			
Problem or Noncompliance	Description of Corrective Action(s) Implemented, and Cost	Effectiveness of Corrective Action(s) Implemented	
1.	<p>(Pending) Notice of Violation from WVDEP: Spread 2A, 12/10/2018. Due to weather and safety concerns, environmental crews were unable to install ECDs on Elk Mountain from station 3529+00 to 3550+00 immediately behind the tree clearing crew. No grubbing had yet taken place. WVDEP deemed that ACP had disturbed the ground and failed to follow Storm Water Pollution Prevention Plan (SWPPP) by not placing ECDs around SRAE134 and having inadequate water bars in the travel lane.</p>	<p>On 12/11/2018, ACP was able to track equipment into the area and also utilize a helicopter to deliver material. ECDs were installed and water bars reinforced. Crews were instructed to install ECDs immediately behind tree clearing.</p>	<p>No further incidents.</p>
2.	<p>Problem Area: Spread 10 12/13/2018. Failure of E&S controls resulted in a sediment release into wetland WCMP00F at station 6767+44.</p>	<p>Environmental crews repaired the belted silt retention fence (BSRF), added additional BSRF, and removed the deposited sediment from the wetland and placed it in an approved upland workspace.</p>	<p>See noncompliance report below.</p>
3.	<p>Noncompliance: Spread 10 12/14/2018. Failure to fix the issues noted in the 12/13/2018 Problem Area report (listed above) at Station 6767+44. E&S Controls were not properly repaired and new controls were improperly installed.</p>	<p>Environmental crews properly repaired all E&S controls in the area, completed the wetland cleanup, and installed additional BSRF across the ROW to reduce the amount of drainage to the controls adjacent to the resource area.</p>	<p>No further incidents.</p>

F: Landowner/Resident Complaints (Order Condition No. 9b)

Date	Tract No.	Pipeline Spread or Facility	Pipeline Milepost or Facility Location	Description of Complaint	Description of Measures Taken	Resolution Status
11/21/2018	04-002-B080.1.WT	2A	72.5	Landowner called Land Agent claiming his water source from his spring is starting to get murky and he believes this may be due to ACP Construction.	12/14/2018 – A letter with the results of water testing is being sent to the Landowner and a meeting will be scheduled.	Pending
12/3/2018	22-085-A074.AR & 22-085-A076.AR	10	145.9	Landowner’s tenant called Land Agent and said that gravel from an access road is moving into his cotton field.	Land Agent met with Landowner to assess the situation. Gravel from the west side of the road is making its way into the cotton field. Landowner suggested moving the gravel to the west side of the road, where ACP was unable to originally due to trees being too low and trucks not being able to pass. Landowner has given permission to cut tree branches if we will move the gravel to the other side of the road. He also said that we do not need to remove the gravel from the field immediately – just before the season begins and he would be satisfied.	Pending

12/4/2018	02-041	1-1	8.4	Landowner messaged Land Agent and said the condition of the roads around his house has made it impossible to drive his small convertible, and he has had to store his car.	Land Agent to meet at Landowner convenience to assess the road and discuss options.	Pending
12/7/2018	03-123.2.AR	2-1	36.5	Landowner sent text message to Land Agent and said that his road needs gravel added to it. Also, someone knocked into his mailbox (but he is not sure if it was ACP).	Land Agent notified the Construction Lead and requested that ACP add gravel to the Landowner's road. Land Agent to meet with Landowner to discuss the mailbox and road.	Pending

G: Copies of Any Correspondence Received Concerning Instances of Noncompliance from Other Federal, State, or Local Permitting Agencies, and Atlantic’s Response

No correspondence was received concerning instances of noncompliance from other federal, state, or local permitting agencies.

Order Condition No. 67: Information on Noise Sensitive Areas (NSAs)

Pursuant to Condition 67 of the Order, DETI on behalf of Atlantic hereby provides the following:

NSA Information				
HDD	NSA or Location	Noise Measurement (Obtained at the start of drilling operations)	Noise Mitigation (Implemented at the start of drilling operations)	Any Additional Mitigation *Will be implemented if the initial noise measurements exceed the thresholds in the footnote below
Blue Ridge Parkway/ Appalachian National Scenic Trail	S9	None yet.		
	Gatehouse	None yet.		
	Office Building	None yet.		
Route 17	Entry Site	None yet.		
	Exit Site	None yet.		
Swift Creek	S11 (near Entry Site)	None yet.		
	S13(near Entry Site)	None yet.		
	S14(near Entry Site)	None yet.		
*Additional mitigation will be implemented if the initial noise measurements exceed an Ldn of 55 dBA at the nearest NSA and/or increased noise is greater than 10 dBA over ambient conditions.				

**Appendix A
Federal Authorizations**

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
FEDERAL			
FERC	Certificate under Section 7(c) of the NGA and Authorization under Section 7(b) of the NGA	September 2015	October 2017 (Accession No. 20171013-4003)
Federal Aviation Administration	Notice of Proposed Construction or Authorization	November 2016	<i>December 2018</i>
Federal Communications Commission	Supplemental Notice Application for Wireless Telecommunications Bureau Radio Service Authority	November 2016 November 2016	<i>December 2018</i> <i>January 2019</i>
NOAA – NMFS	Consultation under Section 7 of the ESA and Section 305 of the Magnuson-Stevens Act	August 2014	September 2017 (Accession No. 20171013-5176)
	Consultation under the Marine Mammal Protection Act	August 2014	July 2016 (Accession No. 20160718-5164)
NPS – BRP	Right-of-Way Grant and Special Use Permit to cross the BRP	September 2015	December 2017 (Accession No. 20171222-5064)
USACE			
Huntington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Pittsburgh District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180207-5151)
Norfolk District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Wilmington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA 404	September 2015	February 2018 (Accession No. 20180213-5077)
Norfolk District	Section 107 of the RHA (408 Permission) South Branch Elizabeth River, Nansemond River, and Western Branch of the Nansemond River	August 2016	February 2018 (Accession No. 20180213-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
Wilmington District	Section 107 of the RHA (408 Permission) at Cape Fear River Crossing	August 2016	November 2016 (Accession No. 20161117-5168)
FWS			
West Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
North Carolina Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Short-Term Eagle Incidental Take Permit	March 2017	October 2017 (Accession No. 20171117-5137)
FS – GWNF including a crossing of the ANST ^b	ROD to authorize the use of NFS lands on the GWNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the GWNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of ACP on NFS lands in the GWNF	November 2015	August 2018 (Accession No. 20180907-5077)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter for Construction	February 2018	<i>December 2018</i>
FS – MNF	ROD to authorize the use of NFS lands on the MNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the MNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of the ACP on NFS lands in the MNF	November 2015	August 2018 (Accession No. 220180907-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter* (*with exception of Forest Road 1026)	February 2018	May 2018 (Accession No. 20180511-5246)
	Road Design Approval Letter for Forest Road 1026	June 2018	July 2018 (Accession No. 20180803-5110)
Advisory Council on Historic Preservation	Consultation under Section 106 of the NHPA	See below	January 2018 (Accession No. 20180119-3012)
STATE			
West Virginia			
West Virginia Department of Environmental Protection			
Division of Air Quality	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	May 2017 (Accession No. 20171018-5002)
Division of Water and Waste Management	Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171206-5117)
West Virginia Division of Culture and History	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
Virginia			
Virginia Department of Environmental Quality			
Coastal Zone Management Program	Consistency Determination under the Virginia Coastal Zone Management Program	September 2015	June 2017 (Accession No. 20170728-5118)
Air Division	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	<i>December 2018</i>
Water Division	Upland Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171229-5105)
Virginia Department of Historical Resources	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date ^a	Receipt Date (Anticipated)
North Carolina			
North Carolina Department of Environmental Quality			
Division of Air Quality	Air Permit – Stationary Source Construction and Operation Permit	September 2015	February 2018 (Accession No. 20180309-5199)
Division of Water Resources	Water Quality Certificate under Section 401 of the Clean Water Act	May 2017	January 2018 (Accession No. 20180202-5182)
North Carolina State Historic Preservation Office	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
<p>^a Date of Atlantic's and DETI's initial application submittals.</p> <p>^b Note: Since 1995, the GWNF in central western Virginia and the Jefferson National Forest in southwestern Virginia have been administratively combined as the single : George Washington and Jefferson National Forests, managed by a single Forest Supervisor.</p>			

Appendix B
Agency Permits/Authorizations

None this reporting period.

Appendix C
Representative Photographs during the Reporting Period



Spread 2-1 Hand mulching the ROW



Spread 2A Installing silt fence



Spread 8 Repairing silt fence



Spread 10 Hydro-mulched ROW for stabilization