



January 11, 2019

Kimberly D. Bose, Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E.  
Washington, D.C. 20426

**Re: Atlantic Coast Pipeline, LLC & Dominion Energy Transmission, Inc.  
Atlantic Coast Pipeline  
Docket Nos. CP15-554-000 & CP15-554-001  
Supplemental Information – Weekly Status Report: 12/29/2018 – 1/4/2019**

Dear Secretary Bose:

By Order dated October 13, 2017, the Federal Energy Regulatory Commission (Commission or FERC) authorized Atlantic Coast Pipeline, LLC (Atlantic) to construct and operate certain facilities that comprise the Atlantic Coast Pipeline (Project). *Atlantic Coast Pipeline, LLC* 161 FERC ¶ 61,042 and *order on rehearing*, 164 FERC ¶ 61,100 (2018) (collectively, the “Order”).

As required under Environmental Conditions 8, 9b, and 67 of Appendix A to the Order, Dominion Energy Transmission, Inc.<sup>1</sup> (DETI or “Dominion Energy”), on behalf of Atlantic and itself, hereby submits the weekly status report for the Project.

If you have any questions, please contact me at 866-319-3382.

Respectfully submitted,

*Virginia E. Weis*

Virginia E. Weis  
Gas Transmission Certificate Consultant

cc: Mr. Kevin Bowman, FERC

encl(s)/

---

<sup>1</sup> On May 12, 2017, Dominion Transmission, Inc. changed its name to Dominion Energy Transmission, Inc.

**Order Condition No. 8 – Weekly Construction Status Report**  
**Reporting Period of December 29, 2018 through January 04, 2019**

**A: Update on Federal Authorizations**

Federal Authorizations required for the project and received to-date are tabulated in Appendix A.

No new Federal Authorizations were received during the reporting period.

**B: Construction Status**

**Table B-1: Pipeline Construction Spreads**

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
<b>Spread 1-1</b> Harrison and Lewis Counties, WV	Resumed stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continued monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining E&S controls.
<b>Spread 1-2</b> Lewis and Upshur Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
<b>Spread 2-1</b> Upshur and Randolph Counties, WV	Resumed stabilization of the ROW and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continued monitoring and maintaining E&S controls.	Continue stabilization of the ROW and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining E&S controls.
<b>Spread 2-2</b> Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
<b>Spread 2A</b> Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Resume stabilization of ROW and work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining E&S controls.
<b>Spread 3</b> Randolph and Pocahontas Counties, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.

**Table B-1: Pipeline Construction Spreads**

<b>Spread</b>	<b>Construction Status of Each Spread</b>	<b>Work Planned for the Following Reporting Period</b>
<b>Spread 3A</b> Pocahontas County, WV and Highland County, VA	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining E&S controls.
<b>Spread 4</b> Highland and Bath Counties, VA	None.	None.
<b>Spread 4A</b> Bath and Augusta Counties, VA	None.	None.
<b>Spread 5</b> Augusta and Nelson Counties, VA	None.	None.
<b>Spread 5B</b> Nelson Counties, VA	None.	None.
<b>Spread 6</b> Nelson, Buckingham, Cumberland Prince Edward, and Nottoway Counties, VA	None.	None.
<b>Spread 7</b> Nottoway, Dinwiddie, Brunswick, and Greensville Counties, VA; and Northampton County, NC	None.	None.
<b>Spread 8</b> Northampton, Halifax, and Nash Counties, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
<b>Spread 9</b> Nash, Wilson, Johnston, Sampson, and Cumberland Counties, NC	None.	None.
<b>Spread 10</b> Cumberland and Robeson Counties, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.

**Table B-1: Pipeline Construction Spreads**

Spread	Construction Status of Each Spread	Work Planned for the Following Reporting Period
<b>Spread 11</b> Northampton County, NC; Greensville and Southampton Counties, VA; and the Cities of Suffolk and Chesapeake, VA	None.	None.
<b>Spread 12</b> Brunswick and Greensville Counties, VA	None.	None.

**Table B-2: Above Ground Facilities**

Facility	Current Work Activities	Work Planned for Next Period
<b>Compressor Station 1</b> Lewis County, WV	Continued stabilization of the site and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continued monitoring and maintaining the E&S controls.	Continue stabilization of the site and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining the E&S controls.
<b>Compressor Station 2</b> Buckingham County, VA	None.	None.
<b>Compressor Station 3</b> Northampton County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
<b>Kincheloe M&amp;R Station</b> Lewis County, WV	Continued stabilization of the site and continued work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continued monitoring and maintaining the E&S controls.	Continue stabilization of the site and continue work in critical areas specified in the December 11, 2018 filing (Accession No. 20181211-5109). Continue monitoring and maintaining the E&S controls.
<b>Long Run M&amp;R Station</b> Randolph County, WV	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.

<b>Table B-2: Above Ground Facilities</b>		
<b>Facility</b>	<b>Current Work Activities</b>	<b>Work Planned for Next Period</b>
<b>Woods Corner M&amp;R Station</b> Buckingham County, VA	None.	None.
<b>Smithfield M&amp;R Station</b> Johnston County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
<b>Fayetteville M&amp;R Station</b> Cumberland County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
<b>Pembroke M&amp;R Station</b> Robeson County, NC	Continued monitoring and maintaining the E&S controls.	Continue monitoring and maintaining the E&S controls.
<b>Elizabeth River M&amp;R Station</b> City of Chesapeake, VA	None.	None.
<b>Brunswick M&amp;R Station</b> Brunswick County, VA	None.	None.
<b>Greensville M&amp;R Station</b> Greensville County, VA	None.	None.

<b>Table B-3: HDD Construction Summary</b>		
<b>HDD</b>	<b>Current Work Activities</b>	<b>Work Planned for Next Period</b>
<b>Construction Spread 1-1</b>		
<b>Interstate 79</b> Lewis County, WV	None.	None.
<b>Construction Spread 5</b>		

<b>Table B-3: HDD Construction Summary</b>		
<b>HDD</b>	<b>Current Work Activities</b>	<b>Work Planned for Next Period</b>
<b>Blue Ridge Parkway/ Appalachian National Scenic Trail</b> Augusta and Nelson Counties, VA	None.	None.
<b>Construction Spread 6</b>		
<b>James River (Including Mayo Creek)</b> Nelson and Buckingham Counties, VA	None.	None.
<b>Construction Spread 8</b>		
<b>Roanoke River</b> Northampton and Halifax Counties, NC	None.	None.
<b>Fishing Creek</b> Halifax and Nash Counties, NC	None.	None.
<b>Swift Creek</b> Nash County, NC	None.	None.
<b>Tar River</b> Nash County, NC	None.	None.
<b>Construction Spread 9</b>		
<b>Contentnea River</b> Wilson County, NC	None.	None.
<b>Little River</b> Johnston County, NC	None.	None.
<b>Construction Spread 10</b>		
<b>Cape Fear River</b> Cumberland County, NC	None.	None.
<b>Construction Spread 11</b>		
<b>Nottoway River</b> Southampton County, VA	None.	None.

<b>Table B-3: HDD Construction Summary</b>		
<b>HDD</b>	<b>Current Work Activities</b>	<b>Work Planned for Next Period</b>
<b>Blackwater River</b> Southampton County and City of Suffolk, VA	None.	None.
<b>Lake Prince</b> City of Suffolk, VA	None.	None.
<b>Western Branch Reservoir</b> City of Suffolk, VA	None.	None.
<b>Western Tributary to Nansemond River</b> City of Suffolk, VA	None.	None.
<b>Nansemond River</b> City of Suffolk, VA	None.	None.
<b>Route 58</b> City of Suffolk, VA	None.	None.
<b>Interstate 64</b> City of Chesapeake, VA	None.	None.
<b>Route 17</b> City of Chesapeake, VA	None.	None.
<b>Southern Branch Elizabeth River</b> City of Chesapeake, VA	None.	None.

**Schedule Changes for Stream Crossings/Other Environmentally Sensitive Areas:**

None at this time.

**C/D/E: Listing of Problem Areas Encountered and/or Instances of Noncompliance Observed by the Environmental Inspector (EI)**

<b>Environmental Problem Areas or Noncompliances</b>			
<b>Problem or Noncompliance</b>		<b>Description of Corrective Action(s) Implemented, and Cost</b>	<b>Effectiveness of Corrective Action(s) Implemented</b>
1.	None.	N/A	N/A



**F: Landowner/Resident Complaints (Order Condition No. 9b)**

Date	Tract No.	Pipeline Spread or Facility	Pipeline Milepost or Facility Location	Description of Complaint	Description of Measures Taken	Resolution Status
12/03/2018	22-085-A074.AR & 22-085-A076.AR	10	145.9	Landowner's tenant called Land Agent and said that gravel from an access road is moving into his cotton field.	01/08/2019-Construction crew removed gravel from Landowner's cotton field.	Resolved 01/08/2019

**G: Copies of Any Correspondence Received Concerning Instances of Noncompliance from Other Federal, State, or Local Permitting Agencies, and Atlantic’s Response**

No correspondence was received concerning instances of noncompliance from other federal, state, or local permitting agencies.

**Order Condition No. 67: Information on Noise Sensitive Areas (NSAs)**

Pursuant to Condition 67 of the Order, DETI on behalf of Atlantic hereby provides the following:

<b>NSA Information</b>				
<b>HDD</b>	<b>NSA or Location</b>	<b>Noise Measurement (Obtained at the start of drilling operations)</b>	<b>Noise Mitigation (Implemented at the start of drilling operations)</b>	<b>Any Additional Mitigation *Will be implemented if the initial noise measurements exceed the thresholds in the footnote below</b>
Blue Ridge Parkway/ Appalachian National Scenic Trail	S9	None yet.		
	Gatehouse	None yet.		
	Office Building	None yet.		
Route 17	Entry Site	None yet.		
	Exit Site	None yet.		
Swift Creek	S11 (near Entry Site)	None yet.		
	S13(near Entry Site)	None yet.		
	S14(near Entry Site)	None yet.		
*Additional mitigation will be implemented if the initial noise measurements exceed an Ldn of 55 dBA at the nearest NSA and/or increased noise is greater than 10 dBA over ambient conditions.				

**Appendix A  
Federal Authorizations**

Appendix A			
<b>Federal Authorizations for the Atlantic Coast Pipeline Project</b>			
Agency	Permit/Approval/Clearance	Initial Submittal Date <sup>a</sup>	Receipt Date (Anticipated)
<b>FEDERAL</b>			
FERC	Certificate under Section 7(c) of the NGA and Authorization under Section 7(b) of the NGA	September 2015	October 2017 (Accession No. 20171013-4003)
Federal Aviation Administration	Notice of Proposed Construction or Authorization	November 2016	January 2019
Federal Communications Commission	Supplemental Notice Application for Wireless Telecommunications Bureau Radio Service Authority	November 2016	January 2019
NOAA – NMFS	Consultation under Section 7 of the ESA and Section 305 of the Magnuson-Stevens Act	August 2014	September 2017 (Accession No. 20171013-5176)
NPS – BRP	Consultation under the Marine Mammal Protection Act Right-of-Way Grant and Special Use Permit to cross the BRP	August 2014 September 2015	July 2016 (Accession No. 20160718-5164) December 2017 (Accession No. 20171222-5064)
<b>USACE</b>			
Huntington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Pittsburgh District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180207-5151)
Norfolk District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA	September 2015	February 2018 (Accession No. 20180213-5077)
Wilmington District	Department of the Army Permits under Section 404 of the CWA and Section 10 of the RHA 404	September 2015	February 2018 (Accession No. 20180213-5077)
Norfolk District	Section 107 of the RHA (408 Permission) South Branch Elizabeth River, Nansemond River, and Western Branch of the Nansemond River	August 2016	February 2018 (Accession No. 20180213-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date <sup>a</sup>	Receipt Date (Anticipated)
Wilmington District	Section 107 of the RHA (408 Permission) at Cape Fear River Crossing	August 2016	November 2016 (Accession No. 20161117-5168)
FWS			
West Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
North Carolina Ecological Field Services Office	Consultation under Section 7 of the ESA	August 2014	October 2017 (Accession No. 20171103-3008)
Virginia Ecological Field Services Office	Short-Term Eagle Incidental Take Permit	March 2017	October 2017 (Accession No. 20171117-5137)
FS – GWNF including a crossing of the ANST <sup>b</sup>	ROD to authorize the use of NFS lands on the GWNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the GWNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of ACP on NFS lands in the GWNF	November 2015	August 2018 (Accession No. 20180907-5077)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter for Construction	February 2018	January 2019
FS – MNF	ROD to authorize the use of NFS lands on the MNF and LRMP amendments	November 2015	November 2017 (Accession No. 20171122-5040)
	SUP for construction of ACP on NFS lands in the MNF	November 2015	January 2018 (Accession No. 20180209-5220)
	Amended Operational SUP of the ACP on NFS lands in the MNF	November 2015	August 2018 (Accession No. 220180907-5077)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date <sup>a</sup>	Receipt Date (Anticipated)
	FS-7700-41 Road Permit for Use During Tree Felling	February 2018	March 2018 (Accession No. 20180309-5199)
	Road Design Approval Letter* (*with exception of Forest Road 1026)	February 2018	May 2018 (Accession No. 20180511-5246)
	Road Design Approval Letter for Forest Road 1026	June 2018	July 2018 (Accession No. 20180803-5110)
Advisory Council on Historic Preservation	Consultation under Section 106 of the NHPA	See below	January 2018 (Accession No. 20180119-3012)
<b>STATE</b>			
<b>West Virginia</b>			
West Virginia Department of Environmental Protection			
Division of Air Quality	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	May 2017 (Accession No. 20171018-5002)
Division of Water and Waste Management	Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171206-5117)
West Virginia Division of Culture and History	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
<b>Virginia</b>			
Virginia Department of Environmental Quality			
Coastal Zone Management Program	Consistency Determination under the Virginia Coastal Zone Management Program	September 2015	June 2017 (Accession No. 20170728-5118)
Air Division	Air Permit – New Source Review Permit (or other applicable permit)	September 2015	January 2019
Water Division	Upland Water Quality Certificate under Section 401 of the Clean Water Act	September 2015	December 2017 (Accession No. 20171229-5105)
Virginia Department of Historical Resources	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)

Appendix A			
Federal Authorizations for the Atlantic Coast Pipeline Project			
Agency	Permit/Approval/Clearance	Initial Submittal Date <sup>a</sup>	Receipt Date (Anticipated)
<b>North Carolina</b>			
North Carolina Department of Environmental Quality			
Division of Air Quality	Air Permit – Stationary Source Construction and Operation Permit	September 2015	February 2018 (Accession No. 20180309-5199)
Division of Water Resources	Water Quality Certificate under Section 401 of the Clean Water Act	May 2017	January 2018 (Accession No. 20180202-5182)
North Carolina State Historic Preservation Office	Consultation under Section 106 of the National Historic Preservation Act	June 2014	January 2018 (Accession No. 20180119-3012)
<p><sup>a</sup> Date of Atlantic's and DETI's initial application submittals.</p> <p><sup>b</sup> Note: Since 1995, the GWNF in central western Virginia and the Jefferson National Forest in southwestern Virginia have been administratively combined as the single : George Washington and Jefferson National Forests, managed by a single Forest Supervisor.</p>			

**Appendix B**  
**Agency Permits/Authorizations**

None this reporting period.



**Appendix C**  
**Representative Photographs during the Reporting Period**

None this reporting period.